### Greenfield Connections

Performance & consultation report

Q2 2025







## 1. Actions





### **Actions from last meeting**

#	Who	Description	Date due	Status
2.2	SR	Explore why questions are being received from ROs where plans have been approved. Engage with property group and others to determine drivers, seek opportunities.  [update] Approval for non-standard shaped kiosk reserves no longer require RO approval but must meet Technical Standards.  Alternative arrangements will be considered in exceptional circumstances.	May 2025	Closed
2.3	AS	Share feedback about 7.0 kVa with Network team and respond back to committee  ADMD of 7.0 kVA per property (71 customers per 500kVA kiosk).  [update] Network forecasts assume electrification, most households installing 32A (7kW) EV chargers for multiple vehicles, and primarily nighttime charging.	May 2025	Closed
4.1	PG	Explore extending Contractor Rating Program (CRP) to public lighting and traffic signal contractors  [update] The CRP does apply to public lighting and traffic signal contractors. Powercor have also been communicating the importance of the CRP to councils and other relevant authorities	May 2025	Closed





## 2. Performance

Quarter 2 2025





#### **Q2 2025 Performance | CitiPower/Powercor**

#### **Summary**

- It has been a steady start to 2025 with all performance metrics above target for H1
  except average days to tie in.
- Masterplan review was slightly negative to target in Q2, 77% within 10 days (target 80%), but the average time to complete remained positive to target at 6 days.
- As built review also fell just short of target in Q2, 68% in 5 days (target 70%) but the
  average time to complete remained positive to target at 6 days.
- Average days to tie in remained steady at 49 days and 95% of tie ins have been completed by the agreed date.
- Powercor's strategic project to improve tie-in timeframes is well under way with a progress update to be provided at the Q4 meeting in early 2026.





#### 2025 Performance | CitiPower/Powercor

Process step	Measure	Full year 2024	Q1 2025	Q2 2025	H1 2025	Status 2025
Masterplan reviewed	80% in 10 days	Average 6 days 88% within 10 days (362 completed)	Average 6 days 87% within 10 days (122 completed)	Average 6 days 77% within 10 days (84 completed)	85%	
Design reviewed	Average: 15 days	Average 10.3 days (716 completed)	Average 9 days (191 completed)	Average 8 days (215 completed)	9	
As built plan reviewed	70% in 5 days	67% within 5 days (1281 completed)	77% within 5 days (192 completed)	68% within 5 days (277 completed)	71%	
As boili plairieviewed	Average: 8 days	Average 4.4 days	Average 4 days	Average 4 days	4 days	
Audit complete	70% in 6 days	91% within 6 days	95% within 6 days	78% within 6 days	86%	
Certificate of practical completion	95% in 5 days	90% within 5 days (528 completed)	99% within 5 days (102 completed)	98% within 5 days (83 completed)	98%	
The A Lie to	Average: 20 days	47 days	49 days	49 days	49	•
Time to tie in	>95% by agreed date	90%	95%	96%	95%	





#### **2025 Performance | United Energy**

#### **Summary**

• Performance across all areas in UE are at 100% with, 3 URD projects received YTD in 2025, all metrics are currently meeting or exceeding target.



#### **2025 Performance | United Energy**

Process step	Measure	Target	Full year 2024	Q4 2024	Q1 2025 <sup>2</sup>	Q2 2025	Status 2025
Offer issued	% completed within time frame	20 days	100% (6 URD offers in 2024 – issued in 12 days)	Zero applications	Zero applications	100% (3 URD design reviews in Q2 2025 – issued in 13 days)	
Masterplan review	% completed within time frame	10 days	Not applicable	Zero applications	Zero applications	Not applicable	
Design review	% completed within time frame	20 days	100% (5 URD design reviews in 2024 – issued in 15 days)	100% (1 URD design reviews in Q4 2024 – reviewed at average 15 days)	Zero applications	Not applicable	
Authority to construct	% completed within time frame	10 days	100% (7 ACC issued in Q4 2024 – reviewed at average 3 days)	100% (2 ACC issued in Q4 2024 at average 4 days)	Zero applications	100% (3 ACC issued in Q2 2025 at average 1 days)	
Authority to commission	% completed within time frame	10 days	100% (6 ACCC issued in Q4 2024 – reviewed at average 3 days)	100% (2 ACCC issued in Q4 2024 at average 4 days)	Zero applications	100% (1 ACC issued in Q2 2025 at average 1 days)	




# 2a. VPN audit breakdown by type

Sam Reidy





#### VPN Audit breakdown | Volumes Q4 2024 & 2025 YTD



- YTD audit volumes have trended down compared to 2024.
- The number of desktop and non-invasive (no excavation) audits has also increased compared to 2024, signified by greater 'red' (reduced) and less light blue (enhanced).





## 3. In progress initiatives





## Faster tie-in





#### **Faster tie-in | Benefits**



Improved regulatory compliance



Reduce copper theft



Reduced Public safety risk




Enhance industry confidence / reputation






#### **Contestable Work tie-ins | Current process**





#### **Contestable Work tie-ins | Future process**







#### Other business | Next meeting

- [Next meeting/report]
  - a. Q3 2025 report to be shared via circular
  - b. Q4 2025 meeting to be scheduled ~February 2026 (teams)



## Appendix



#### Meeting minutes | Q4 2024 (February 2025)

#### Minutes from Q4 2024 meeting

Agenda item	a Consensus/summary			
1	AS confirmed URD guideline still awaiting internal approval			
3	MP asked if copper theft is relevant to tie in review scope? JPC: Yes			
3	JF queried 'as built' turnaround not meeting target. SR: acknowledged it is being looked at			
3	AG can we share common themes from audit non-conformances? SR: Yes, also communicated at design forums			
3	JF Asked a question regarding ratings of design and PM2? PG: explained methodology			
3	SW informed PM doesn't always have a say on design partner. PG: encouraged PM2 to use ratings to persuade developers to choose good partners			
3	AG confirmed happy to be involved in tie in review. Pointed to PL and traffic signal issues. Encouraged Powercor to consider for rating program [action recorded]			
6	Next report via circular in May 2025 (Q1 2025 report)  Next meeting to be scheduled for ~August 2025 (Q2 2025 report)			



